ROYALTY CALCULATION

Name of Work:Improvements to roads and drains in Magnam school surrounding Area and other area in Bagalagunte Ward No.14

014-21-000001

wet mix macadam			
Description	Qty in Cum	Constant	Total Qty
Jelly	296.02	1.32	390.75
Plain Cement Concrete 1:3:6			
Description	Qty in Cum	Constant	Total Qty
Sand	446.09	0.57	254.27
Jelly	446.09	0.85	379.18
Cement Concrete M20			
Sand	100.17	0.43	43.07
Jelly	100.17	0.69	69.12
Precast Concrete Slab			
Sand	14.31	0.46	6.58
Jelly	14.31	0.88	12.59

Bitumin Macadam			
Jelly	8.4	1.41	11.84
Bituminous Concrete			
Jelly	25.48	1.4	35.67

Cement Concrete M20/30			
Sand	393.62	0.43	169.2566
Jelly	393.62	0.69	271.5978

Sl	Items	Qty	Rate	Amount
1	Sand	473.18 X	138 =	65,299-00
2	Jelly	1170.75 X	126 =	147514-00
			Total	212,813-00

Note: Only Qty is Given By Sub Division office

Asst.Engineer
Ward No 14

Asst.Executive Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073